

**Original/Duplicate/Triplicate
CONTRACT CERTIFICATE**

SBR-10/131/17-18

No. First & Final Bill

(For Other Works)

Date 28/07/2017

Division: **BBMP, Byataranyanapura**

Sub-Division: **BBMP, Vidyaranyapura**

Bill Received No. 2156

Dated 28/7/17

Divisional
Sub Divisional

Cash Book Voucher No. Dated.

Work Code: 010-17-000009

Schedule Docket No.

Head of Account: **P- 3173**

Est. Cost: **10.00 Lakhs** D.R.No. :

Name of Work (as per sanctioned estimate: **Improvements to Roads and Drains Ramasawamya Thasildar House Road, Seethamma Narayanappa Layout in Ward No. 10, Doddabommasandra., Vidyaranyapura Sub Division.**

Name of Contractor and Full Address: **Sri. Aswathnarayana, Contractor, # 38, Channappa Layout, Sharadambanagara, Jalahalli Village, Bangalore - 560 013.**

Reference to Agreement No. **EE/BTP/BBMP/E-PMT-01(24888)/WO/84/2017-18**

Dated: **23.06.2017**

Certified that the measurements were taken by me on 28/7/17 and recorded of Pages 353901 to 353907 of measurement Book No. 3540/2017-18 and that the work is satisfactorily executed.

Aswathnarayana
Contractor

Bhargava
Officer-in-charge of work

Certified that the measurement were taken by me on 28/7/17 and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

II Memorandum of Payment

- 1) Total value of work done or supplies made as per account within
- 2) Deduct amount to be held in reserve being percent Rs.
- 3) " " Balance
- 4) Deduct Payment:

- a. Amount of previous payment as in the Office Cash Book Voucher

No. Dated. S.D. No.

Amount 9.00,787 - 00

adjusted towards cash advance recovery of

- b. Payments } cost store or other material supplied.
- Now made } recovery of amount creditable to this/other work
- Amount paid on this bill Cheque / Cash.

IT - 9008 - 00
CGST - 9008 - 00
SGST - 9008 - 00
CAS - 9008 - 00
CBF - 901 - 00
LR - 10809 - 00

- 5) Balance being unpaid value of work done held in reserve.
- 6) Deduct cash advance made on the Office cash Book Voucher No. dated. less adjustments.
- 7) Net amount due to or from Contractor unadjustments items.
- 8) Advance to Contractor for materials brought to site (as detailed) within.
- 9) Value of Government materials supplied.

Total amount adjusted 8.53,045 - 00

Contractor's Signature

Received Rs. (in words)

by cash and by adjustment of Payment as per memorandum
(in final settlement of all demands)

Witness

1.

2.

Dated Signature of Contractor

Paid by me by Cheque No. Dated.

Cash Rs.

Dated.

Initials of Officer making payment

9.00,787 - 00
(For use in the Office)

47742 - 00

8.53.045 - 00

Rs 8.53.045/-

For on

Executive Engineer


Sl. No.		Unit
1	Excavation for road, drains and similar works KSRRB 300-1. Earthwork excavation by manual means in ordinary soil involving an average horizontal throw upto 2 meters and an average lift upto 0.5 m, excavated surface leveled and sides neatly dressed, the disposed earth to be leveled neatly after breaking of clods etc complete as per specifications and directions of engineer in charge of the work	Cum
2	Providing and laying in position plain cement concrete of mix 1:4:8 with OPC cement @ 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.85cum and fine aggregates @ 0.57cum machine mixed, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation , including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
3	Providing and constructing granite / trap / basalt size stone masonry in basement with cement mortar 1:6 , edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
4	Providing flush pointing to square rubble, course or uncoursed stone masonry with cement mortar 1:3, 20mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing etc complete as per specifications and directions of engineer in charge of the work	Sqm
5	Providing and laying in position plain cement concrete of mix 1:2:4 with cement @ 240kgs, with 20mm and down size graded granite metal coarse aggregates @ 0.69 cum and fine aggregates @ 0.459cum, machine mixed, concrete laid in layers not exceeding 15 cms. thick, well compacted, in foundation, plinth and cills , including cost of all materials, labour, HOM of machinery, curing etc complete as per specifications and directions of engineer in charge of the work	Cum
6	Providing precast slab of 250mm thick including cost of all materials, labour, curing, transportation, loading unloading, etc., complete as per the direction of engineer in charge - Data rate	Sqm
7	Providing and laying cement concrete using 20 mm and down size granite coarse aggregates and fine aggregates of ready mixed concrete (RMC) M 20 for R.C.C works laid in 15 cms thick layers and well compacted vibrating, curing, for raft foundation column footing, main and secondary beams with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges.) etc complete as per specifications and directions of engineer in charge of the work	Cum
8	Providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost of materials, labour, HOM of machinery complete as per specifications. Specification No. KBS 4.6.3 - TMT bars Fe 500 etc complete as per specifications and directions of engineer in charge of the work	Tonne
9	Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for vertical surface such as walls at any thickness, including attached pilasters, buttresses, plinth cills and string courses cost of all materials, labour etc complete as per specifications and directions of engineer in charge of the work	Sqm
10	Providing granite slabs of selected quality roughly dressed having a size of 10 cms thick and fixed in cement mortar (1:6) including fixing curing etc complete as per specifications and directions of engineer in charge of the work	Sqm
11	Providing chamfering edges to stone slab 2.5 cms. wide as per specifications. (only chamfered length shall be recorded) etc complete as per specifications and directions of engineer in charge of the work	m
12	Providing two line dressing to granite stone slab / granite stone masonry etc complete as per specifications and directions of engineer in charge of the work	Sqm
	Total	

CERTIFICATE

1. Certified that the above work done satisfactory and no materials issued from departmentally.


28/11/17

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	117.42	199.00	23367.00	117.42	23367.00	
-	-	16.57	4000.00	66280.00	16.57	66280.00	
-	-	6.26	5000.00	31300.00	6.26	31300.00	
-	-	10.44	102.00	1065.00	10.44	1065.00	
-	-	8.78	5000.00	43900.00	8.78	43900.00	
-	-	10.44	5125.00	53505.00	10.44	53505.00	
-	-	31.50	5400.00	170100.00	31.50	170100.00	
-	-	1.89	53000.00	100170.00	1.89	100170.00	
-	-	240.00	310.00	74400.00	240.00	74400.00	
-	-	180.00	715.00	128700.00	180.00	128700.00	
-	-	1000.00	37.00	37000.00	1000.00	37000.00	
-	-	180.00	950.00	171000.00	180.00	171000.00	
				900787.00		900787.00	


 ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಧೀಯತೆ
 ವಿದ್ಯಾರಣ್ಯಪುರ ಉಪ ವಿಭಾಗ,
 ಯಶವಂತ ಪರಿಯ,
 ಬಿ. ಬೆಂ. ಮ. ಶಾ. ಬೆಂಗಳೂರು-೨೨